Abstract

Name of Work : Improvements & asphalting roads at Manjunatha Nagara Tenginathot, Byraveshwaranagara, Sampangi Ramaiah Layout, main roads & cross roads of M.E.I Layout left Side, & Bagalagunte in Bagalagunte in Ward No:14 (5-Works) Package No. DZ 2017-18-(03)

Name of Agency :- M.S.Venkatesh

Est Cost : Rs. 250.00 Lakhs

Job Code No:014-18-000056,014-18-000057,014-18-000058,014-18-000059 & 014-18-000060.

Work Order No: EE/DD/WO/303/2018-19 Dated:02-02-2019

Item No	Description of Item	Qty	Tender Rate	Amount	Unit	Date of Measurement
1	Removing B.S. slab of Drain and stacking.(page No 25., I.no.5.32 of KPWD S.R 2016-17)					18.12.2018
		1647.90	73.59	121268.96	Sqm	
2	Earthwork excavation by manulal means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / chapter 3 (P-141/19.1)					23.12.2018
		4089.84	97.32	398023.23	Cum	
3	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2					25.12.2018

Contractor

Asst Engineer

Asst Executive Engineer

Item No	Description of Item	Qty	Tender Rate	Amount	Unit	Date of Measurement
		59.76	6269.11	374642.01	Cum	
4	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqmm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.					28.12.2018
		1099.20	1112.11	1222431.31	Sqm	
5	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:8, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.					30.12.2018
		42.64	4969.47	211898.20	Cum	
6	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2					03.01.2019
		87.63	6457.82	565898.77	Cum	
7	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications.					02.01.2019
		111.24	115.13	12807.06	Sqm	

Contractor

Asst Engineer

Asst Executive Engineer

Item No	Description of Item	Qty	Tender Rate	Amount	Unit	Date of Measurement
8	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.					05.01.2019
		5105.33	432.03	2205655.72	Nos	
9	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8					08.01.2019
		720.00	71.21	51271.20	Sqm	
10	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3					07.01.2019
		5410.50	5.93	32084.27	Sqm	
11	KSRRB M300-55. Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with all lifts & leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of Table No. 300-2 complete as per specifications (including cost of earth, watering charges & compaction by vibratory roller) MORTH Specification No. 305					10.01.2019
		811.58	392.86	318837.32	Sqm	

Contractor

Asst Engineer

Asst Executive Engineer

Item No	Description of Item	Qty	Tender Rate	Amount	Unit	Date of Measurement
12	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications. A. Plant Mix Method. Close graded granular sub-base material as per 400-1 For Grading-II Material					12.01.2019
		1281.01	1731.66	2218273.78	Cum	
13	Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mix method of tipper to site,Laying in uniform layers with paver in subbase/base course on the well prepared surface and compacting with vibratory rollers to achive the desired density complete as per MORTH specification No. 406.etc with all lead and lifts and as per directions of the Engineer-in-charge(Item No: 20.18, Page No:157 of KPWD S.R2016-17)					14.01.2019
		1201.16	1979.72	2377960.48	Cum	
14	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM, WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. MORTH Specification No. 502					15.01.2019
		5410.50	30.86	166968.03	Sqm	

Contractor

Asst Engineer

Asst Executive Engineer

Item No	Description of Item	Qty	Tender Rate	Amount	Unit	Date of Measurement
15	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.					16.01.2019
		10508.40	3.56	37409.90	Sqm	
16	KSRRB 3000 Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mm KSRRB M3000-5. Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, applying tack coat on the sides and base of excavation at 2.5kg/10sqm as per clause 500.3, back filling the pot holes with hot bituminous material as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continuous surface, all as per clause 3004.2 complete as per specifications MORTH Specification No. 3004.2					16.01.2019
		521.39	338.26	176365.38	Sqm	
17	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Chapter 5					17.01.2019
		31837.80	13.06	415801.67	Sqm	

Contractor

Asst Engineer

Asst Executive Engineer

Item No	Description of Item	Qty	Tender Rate	Amount	Unit	Date of Measurement
18	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed Coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixd material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve the desired density, butexcluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-ll (50 mm to 75 mm) with 3.3 % VG-30 Bitumen					20.01.2019
		795.95	6210.95	4943605.65	Cum	
19	Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.9 complete in all respects complete as per specifications. using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-ll (30 mm to 45 mm) with6 % VG-30 BitumenMORTH Specification No. 509(Sl No. 21.22.6, Page 164)					28.01.2019
		615.02	15280.12	9397579.40	Cum	
20	Add Plastic to Bituminous Concrete 8% of Bitumen					28.01.2019
		428.94	30.23	12966.81	Kg	

Contractor

Asst Engineer

Asst Executive Engineer

Item No	Description of Item	Qty	Tender Rate	Amount	Unit	Date of Measurement
21	Road marking with Hot Applied Thermoplastic Compound with reflectorising glass beads on bituminous surface:- Providing and laying of hot applied thermoplastic compound 2.5mm thick including reflectorising glass beads at 250 gms per sqm area,thickness of 2.5mm is exclusive of surface applied glass beads as per IRC 35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 Page no- 181., It-24.15 of KPWD S.R 2016-17					30.01.2019
		760.28	607.68	462006.95	Sqm	
22	KSRRB M800-35. Providing and fixing of road stud 100x 100 mm, die-Nos cast in aluminium, resistant to corrosive effect of salt and grit, fitted with lense reflectors, installed in concrete or asphaltic surface by drilling hole 30 mm upto a depth of 60 mm and bedded in a suitable bituminous grout or epoxy mortar, all as per BS: 873 part 4:1973 complete as per specifications					05.02.2019
		725.00	402.35	291703.75	Nos	
23	Refixing B.S. slab of Drain and pointing in C.M (1:3) (Page No.25., I NO.5.33 of KPWD S.R 2016-17)					10.02.2019
		915.84	90.20	82608.77	Sqm	
24	Providing Precast slab of 100mm thick including cost of all materials, labour, curing, transportation, loading, unloading, etc., complete as per the direction of engineer in charge Data rate					10.02.2019
		466.00	2053.53	956944.98	Sqm	

Contractor

Asst Engineer

Asst Executive Engineer

Item No	Description of Item	Qty	Tender Rate	Amount	Unit	Date of Measurement
25	Lead charges for conveying the Exacavated earth including loading and unloading upto 10kms as per directions.					10.02.2019
		4089.84	118.69	485423.11	Cum	
	GRAND TOTAL			27540436.71		

Contractor

Asst Engineer

Asst Executive Engineer